

3f
Internal memo no. 903/35/A
Annexure - B
RMC pour report

Annexure - B RMC pour report		
Company/ firm:	GV research center pvt ltd	Block No.:
Project:	Innopolis	Flat / Villa no.:
Supplier:	R6 Infra	Slab no.:
Requisition nos.:	20230831031	A. Estimated quantity:
PO nos.:	20230831031	B. Requisition quantity:
Sign of Security	Sign of Admin	C. Actual quantity poured
		D. Difference (C-A)

Details of RMC pour

T.MADHU
Project Manager/G.V.R.C.

Details of RMC pour						T.MADHU Project Manager/G.V.R.G.	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
Sl. No	Date	Time of dispatc h from RMC plant	Time of receipt at site	Time of pour	Quantity poured								
1	08.09.2023	13:10	14:10	14:35	08m3	2417	19200	19250					
2	08.09.2023	13:12	14:20	14:35	07m3	1902	16800	16840					
3	08.09.2023	13:30	14:25	14:50	07m3	1903	16800	16820					
4	08.09.2023	14:02	15:10	15:35	07m3	1935	16800	16890					
5	08.09.2023	13:35	14:30	14:55	08m3	2418	19200	19210					
6	08.09.2023	14:30	15:30	15:57	08m3	2420	19200	19500					
7	08.09.2023	15:00	15:55	16:10	08m3	2421	19200	19000	200				
8	08.09.2023	16:18	17:10	17:35	07m3	1908	16800	16500	300				
9	08.09.2023	15:43	16:40	17:10	07m3	1907	16800	16890					
10	08.09.2023	16:20	17:20	17:50	08m3	2422	19200	19250					
Total:					75m3		180000	180150	500				
Remarks		As per purchase order 200M3 but consumed 75M3 only											