

3f
Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings purpose.
Project:	Inopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230908003	A. Estimated quantity:	30M3
PO nos.:	20230908006	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	C. Actual quantity poured	38M3
		D. Difference (C-A)	-8M3

Details of RMC pour

Approved by
APPROVED BY
19 SEP 2023

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	08.09.2023	16:33	17:30	17:55	07m3	1909	16800	16820				
2	08.09.2023	16:45	17:30	17:55	08m3	2423	19200	19210				
3	08.09.2023	17:46	18:30	18:55	07m3	1910	16800	16820				
4	08.09.2023	17:50	18:46	19:05	08m3	2424	19200	19300				
5	08.09.2023	17:40	18:30	18:55	08m3	2425	19200	19210				
Total:					38m3		91200	91360				
Remarks As per purchase order 30M3 but consumed 38M3 only												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit