

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Driveway
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Northern Driveway tie beams & columns work purpose
Requisition nos.:	20230810019	A. Estimated quantity:	20M3(M25)
PO nos.:	20230810036	B. Requisition quantity:	20M3
	Sign of Admin	C. Actual quantity poured	9M3
	Sign of Project Manager	D. Difference (C-A)	11M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.08.23	10:24	11:55	12:15	3	2293	7200	6680	-520			
2.	11.09.23	12:01	13:10	13:20	6	2438	14400	13640	-760			
3.												
4.												
5.												
6.												
7.												
Total:					9		21600	20320	-1280			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at



DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date : 11/09/2023

D.C. No. : **2438**

To, modi Realty. mallapur 9010-20230810036

M/s. B307A 4848

Vehicle No. :

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M25		6m ³	6m ³	Dyming

INWARD
MODI REALTY MALLAPUR LLP
Vard No 132110119123
MRN No 2023091101H 1218123
Received By. [Signature] Sign. [Signature]

Receiver's Signature

For **R6 Infra**

[Signature]
Authorised Signatory