

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Club house
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Club house driveway ramp work purpose
Requisition nos.:	20230810020	A. Estimated quantity:	70M3(M20)
PO nos.:	20230810035	B. Requisition quantity:	70M3
	Sign of Admin	C. Actual quantity poured	51M3
	Sign of Project Manger	D. Difference (C-A)	19M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.08.23	13:25	13:57	14:10	7	2277	16800	17410	610			
2.	25.08.23	11:32	16:02	16:15	5	2328	12000	12530	530			
3.	29.08.23	10:21	15:34	15:45	7	2346	16800	17160	360			
4.	01.09.23	11:27	14:45	15:05	7	2388	16800	16050	-750			
5.	02.09.23	12:21	16:00	16:10	8	2395	19200	19140	-60			
6.	04.09.23	09:22	11:28	12:05	5	2410	12000	12250	250			
7.	07.09.23	17:50	19:52	20:10	3	2411	7200	6980	-220			
8.	12.09.23	17:51	19:08	19:25	6	2452	14400	14590	+190			
9.	13.09.23	16:26	19:56	19:40	3	2460	7200	7450	250			
Total:					51		122400	123560	1160			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **2460**

Date : 13/09/2023

To,

M/s. Modi Realty. Malapur

Vehicle No. : 8304A 5519 — POND-20230810035

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
-------	-------	-------------	------	------	-------

01

4m20

INWARD

MODI REALTY MALLAPUR LLP

WARD NO 13225 13/9/23

MIRN NO 20230913028 14/9/23

Receiver's Signature

Received By

Sign...

3m3

3m3

Dumping

For **R6 Infra**

Authorised Signatory