


Company/ firm:		Crescentia Labs Pvt. Ltd.		Block No:								
Project:		GV ONE		Flat / Villa no:								
Supplier:		R6 Infra		Slab no:		Southern block column-3 casting						
Requisition nos:		20230821048		A. Estimated quantity:		145 cum						
PO nos.:		20230821072		B. Requisition quantity:		145 cum						
Sign of Security		Sign of Admin	Sign of Project Manger	C. Actual quantity poured		31 m3 used on (25-08-23), 14 m3 used (28-08-23) 19m3 used on (02-09-23) , 56 m3 used on (11-09-23)						
				D. Difference (C-A)		25 cum						
APPROVED BY  S.V. Subhalakshmi 13 SEP 2023 Project Manager												
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dr No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	11-09-2023	7:50	8:00	8:49	8m3	2436	19,200	18,870	329			
2	11-09-2023	8:05	8:17	9:15	8m3	2437	19,200	18,930	270			
3	11-09-2023	12:30	12:43	13:38	8m3	2439	19,200	19,550	-350			
4	11-09-2023	13:00	13:10	14:59	8m3	2440	19,200	19,170	30			
5	11-09-2023	16:30	16:40	17:17	8m3	2442	19,200	19,350	-150			
6	11-09-2023	16:50	17:00	17:45	8m3	2443	19,200	19,630	-430			
7	11-09-2023	18:00	18:10	18:49	8m3	2444	19,200	19,470	-270			
					Total	56m3		1,34,400	1,34,970	-570		
Remarks		Balanced quantity to be used later										
Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com . 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.												

DELIVERY CHALLAN

R6 Infra

READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

Date: 11/09/2023

No. :

2436

S.

ON ONE THURKAPALLY. PONA - 20230821092

Vehicle No. :

TS080N 7382

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M30		8m ³	8m ³	Pumping

INWARD

Inward No: 1909 Dt: 11/9/23

MRN No: Dt:

Received By:  Sign: 

CRESCENTIA LABS PVT LTD

Receiver's Signature

M.R.N.
20230911004

For **R6 Infra**

Authorised Signatory

