

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Driveway
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Northern Driveway tie beams & columns work purpose
Requisition nos.:	20230810019	A. Estimated quantity:	20M3(M25)
PO nos.:	20230810036	B. Requisition quantity:	20M3
	Sign of Admin	C. Actual quantity poured	13.5M3
	Sign of Project Manager	D. Difference (C-A)	6.5 M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.08.23	10:24	11:55	12:15	3	2293	7200	6680	-520			
2.	11.09.23	12:01	13:10	13:20	6	2438	14400	13640	-760			
3.	15.09.23	12:04	15:05	15:20	4.5	2474	10800	11100	+300			
4.												
5.												
6.												
7.												
Total:					13.5		32400	31420	-980			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at



R6 Infra

READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. : **2474**

To,

M/s.

Modi Realty. Mallapuram 20230810036

Date : 15-09-2023

Vehicle No. :

TS08DU-7382.

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M-25		4.5M ³	4.5M ³	pumping

INWARD
MODI REALTY MALLAPUR LLP

Ward No. 13244 05/9/23

MRN No. 20230910014 19/9/23

Receiver's Signature

Received By: [Signature] Sign: [Signature]

For **R6 Infra**

[Signature]
Authorised Signatory

Tot set	2970.00	1890.00	3555.00	0.00
---------	---------	---------	---------	------