

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Club house
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Club house driveway ramp work purpose
Requisition nos.:	20230810020	A. Estimated quantity:	70M3(M20)
PO nos.:	20230810035	B. Requisition quantity:	70M3
	Sign of Admin	C. Actual quantity poured	73M3
	Sign of Project Manager	D. Difference (C-A)	3M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.08.23	13:25	13:57	14:10	7	2277	16800	17410	610			
2.	25.08.23	11:32	16:02	16:15	5	2328	12000	12530	530			
3.	29.08.23	10:21	15:34	15:45	7	2346	16800	17160	360			
4.	01.09.23	11:27	14:45	15:05	7	2388	16800	16050	-750			
5.	02.09.23	12:21	16:00	16:10	8	2395	19200	19140	-60			
6.	04.09.23	09:22	11:28	12:05	5	2410	12000	12250	250			
7.	07.09.23	17:50	19:52	20:10	3	2411	7200	6980	-220			
8.	12.09.23	17:51	19:08	19:25	6	2452	14400	14590	+190			
9.	13.09.23	16:26	19:56	19:40	3	2460	7200	7450	250			
10.	16.09.23	18:14	20:39	20:55	8	2485	19200	20200	+1000			
11.	16.09.23	17:52	20:10	20:25	8	2484	19200	19930	+730			
12.	16.09.23	21:00	22:40	23:00	6	2486	14400	13730	-670			
Total:					73		175200	177420	2220			

Remarks

Po to be closed.

DELIVERY CHALLAN

R6 Infra
READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

No. : 2486

Date : 16-09-2023

Modi Realty - 991944-PONO-20230810035

Vehicle No. :

T50844-7382 Manoj

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
03	19-20		673		
			673		

INWARD
MODI REALTY MALLAPURUP
Ward No. 13270
90930916068
19/09/23
Sign. _____
For R6 Infra

Authorised Signatory

Receiver's Signature