

\Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Club house
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Club house ramp use purpose
Requisition nos.:	20230909026	A. Estimated quantity:	40M3(M20)
PO nos.:	20230909048	B. Requisition quantity:	40M3
	Sign of Admin	C. Actual quantity poured	18M3
	Sign of Project Manager	D. Difference (C-A)	22M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	16.09.23	21:35	23:13	23:35	6	2487	14400	13890	-510			
2.	16.09.23	22:02	23:46	24:00	6	2488	14400	14160	-240			
3.	16.09.23	22:22	01:08	01:20	6	2489	14400	14570	+170			
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					18		43200	42620	-580			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

