


Company/ firm:	Crescentia Labs Pvt. Ltd.		Block No:										
Project:	GV ONE		Flat / Villa no:										
Supplier:	R6 Infra		Slab no:	North side column-3 & Shear walls casting									
Requisition nos:	20230916009		A. Estimated quantity:	90 cum									
PO nos.:	20230916010		B. Requisition quantity:	90 cum									
Sign of Security	Sign of Admin	APPROVED BY  20 SEP 2023		C. Actual quantity poured	29 cum								
			D. Difference (C-A)	61 cum									
Details of RMC pour													
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2	
1	16-09-2023	8:10	8:12	9:18	7m3	1986	16,800	16,600	200				
2	16-09-2023	9:11	9:18	10:17	7m3	1987	16,800	17,140	-340				
3	16-09-2023	14:05	14:14	15:14	7m3	1993	16,800	16,950	-150				
4	16-09-2023	9:40	9:53	10:54	8m3	2482	19,200	19,740	-540				
					Total	29m3		69,600	70,430	-830			
Remarks													
Balanced quantity to be used later													
Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com . 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.													



SL RMC PLANT
READY-MIX CONCRETE

DELIVERY CHALLAN

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No. : **1993**

Date : **16/9/23**

To, **Govt**
M/s. **one**

PO No: **2023-0821-072**

Vehicle No. : **TS08UE 8893**

Thurakapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
3	M30	Time: 14/4	7.3	21 ³ _m	Pump

INWARD	
Invoice No: 1927	Date: 16/9/23
RECEIVED	DATE
CRESCENTIA LABS PVT LTD	

Receiver's Signature

For **SL RMC PLANT**

Authorised Signatory