

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	Cellar electrical room vdf flooring purpose
Project:	Genopolis	Flat / Villa no.:	Cellar electrical room vdf flooring purpose
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230703004	A. Estimated quantity:	50 cub meter
PO nos.:	20230703042	B. Requisition quantity:	50cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	16 cum on 10-08-23\7cum on 15-08-23 \38 cum on 19\09\23
		D. Difference (C-A)	11 cum exceed po closed

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	19\09\23	14:58	15:07	16:13	7m ³	2023	16800	16340				
2.	19\09\23	15:58	16:07	16:58	7m ³	2024	16800	16480				
3.	19\09\23	17:56	18:05	18:53	7m ³	2026	16800	16520				
4.	19\09\23	19:22	19:31	20:21	7m ³	2027	16800	16760				
5.	19\09\23	09:30	09:38	22:34	5m ³	2508	12000	16750				
6.	19\09\23	09:45	09:54	22:39	5m ³	2509	12000	11680				
7.												
Total:		6 no										
Remarks	11 cum exceed po closed											
					38m ³		91200	94530				

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.