

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Driveway
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Northen Driveway tie beams & columns work purpose
Requisition nos.:	20230810019	A. Estimated quantity:	20M3(M25)
PO nos.:	20230810036	B. Requisition quantity:	20M3
	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	19.08.23	10:24	11:55	12:15	3	2293	7200	6680	-520			
2.	11.09.23	12:01	13:10	13:20	6	2438	14400	13640	-760			
3.	15.09.23	12:04	15:05	15:20	4.5	2474	10800	11100	+300			
4.	21.09.23	09:10	15:15	15:30	7	2520	16800	16910	+110			
5.												
6.												
7.												
Total:					20.5		49200	48330	-870			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

