

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230912027	A. Estimated quantity:	130M3
PO nos.:	20230912040	B. Requisition quantity:	130M3
Sign of Security	Sign of Admin	C. Actual quantity poured	46M3
	<i>[Signature]</i>	D. Difference (C-A)	84M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	28.09.2023	08:30	09:35	09:55	08m3	2600	19200	18980	220			
2	28.09.2023	08:50	09:45	10:10	08m3	2601	19200	18960	240			
3	28.09.2023	09:30	10:30	10:55	08m3	2602	19200	19130	70			
4	28.09.2023	10:00	10:50	11:20	08m3	2603	19200	19340	-			
5	28.09.2023	10:30	11:30	11:55	08m3	2604	19200	17020	2180			
6	28.09.2023	12:30	13:45	14:00	06M3	2605	14400	14830	-			
Total:					46m3		16800	16640	260			

Remarks As per purchase order 130M3 but consumed 46M3 only.