

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4545 ramp slab purpose
Project:	Innapolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230922046	A. Estimated quantity:	15M3
PO nos.:	20230922062	B. Requisition quantity:	15M3
Sign of Security	Sign of Admin	C. Actual quantity poured	12M3
	Sign of Project Manager	D. Difference (C-A)	03M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	25.09.2023	16:00	15:05	15:25	08m3	2568	19200	19770	220			
2	25.09.2023	16:20	17:30	17:55	04m3	2569	9600	9950	-			
Total:					93m3		28800	29720	220			
Remarks	As per purchase order 15M3 but consumed 12M3 only.											

Note: 1. Report to be sent on a daily basis to modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site