

\Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Club house
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	R6 INFRA	Slab no.:	Club house ramp use purpose
Requisition nos.:	20230909026	A. Estimated quantity:	40M3(M20)
PO nos.:	20230909048	B. Requisition quantity:	40M3
	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
			27M3
		D. Difference (C-A)	13M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16.09.23	21:35	23:13	23:35	6	2487	14400	13890	-510			
2.	16.09.23	22:02	23:46	24:00	6	2488	14400	14160	-240			
3.	16.09.23	22:22	01:08	01:20	6	2489	14400	14570	+170			
4.	30.09.23	16:40	07:10	07:25	9	2627	21600	21500	-100			
5.												
6.												
7.												
8.												
9.												
10.												
Total:					27							
Remarks	Po not to be closed.						64800	64120	-680			

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

DELIVERY CHALLAN

R6 Infra
 READY MIX CONCRETE AND BRICKS

Plot No. 15, S.S. Villas,
 Markandeya Nagar, Kapra,
 Hyderabad, Telangana - 500 062.

Date: 30/09/2023

C. No. : 2627

To, **M/S. most! Realty mallapyl ponn - 7389**
 Vehicle No. : **7389**

20230909048

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
01	M20		9m ³	9m ³	9m ³

INWARD
 MODI REALTY MALLAPUR LLP
 13415 DL3019120
 800830930063 3/10/23
 RECEIVED BY.....
 Sign.....

For R6 Infra
 Authorised Signatory

Receiver's Signature