

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main block
Project:	Nextopolls	Flat / Villa no.:	SE duct slab
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20230804037	A. Estimated quantity:	125 M3
PO nos.:	20230804052	B. Requisition quantity:	125 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	13 M3
Sign of Project Manager		D. Difference (C-A)	112 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	01.10.2023	16:00	17:10	17:25	08 ✓	2637	19200 ✓	19460 ✓	-			
2.	01.10.2023	18:50	20:00	20:10	05 ✓	2638	12000 ✓	11910 ✓	90 ✓			
3.												
4.												
5.												
6.												
7.												
Total:					13 ✓		31200 ✓	31370 ✓	90 ✓			
Remarks	As per quantity ordered 125 M3 consumed 13 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 Kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.