

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4545 footings purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230908003	A. Estimated quantity:	30M3
PO nos.:	20230908006	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	C. Actual quantity poured	07M3
	<i>Deputy</i>	D. Difference (C-A)	13M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	13.09.2023	12:30	13:25	13:55	07m3	2457	16400	16450				
2												
Total:					07m3		16400	16450				
Remarks	As per purchase order 30M3 but consumed 07M3 only.											

Note: 1. Report to be sent on a daily basis to purchasing/production/transport and report ready/ready made properties. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight of vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs (i.e. 2,400kgs/m3). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Note to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.