

Annexure - B

RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4545 footings purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20230926048	A. Estimated quantity:	30M3
PO nos.:	20230926051	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	C. Actual quantity poured	3.5M3
		D. Difference (C-A)	26.5M3

Details of RMC pour

[illegible]

Note: 1. Report to be sent on a daily basis to purchase@modproperties.com and report-audit@modproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site