

**DELIVERY CHALLAN**



Plot No. 15, S.S. Villas,  
Markandeya Nagar, Kapra,  
Hyderabad, Telangana - 500 062.

D.C. No. : **2770**

Date : **09/10/2023**

To, **Mr. Markandeya Nagar. PONO**

M/s. **HS&SUD 7982**

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
			7m <sup>3</sup>	7m <sup>3</sup>	Approved

7m<sup>3</sup>

7m<sup>3</sup>


7m<sup>3</sup>

Approved

<b>INWARD</b>	
Invoice No: 2013	Dr: 9/10/23
MRN NO:	Dr:
Received By: [Signature]	Sign: [Signature]
<b>CRESCENTIA LABS PVT LTD</b>	

Receiver's Signature

For **R6 Infra**  
[Signature]  
Authorised Signatory

Company/ firm:	Crescentia Labs Pvt. Ltd.			Block No:									
Project:	GV ONE			Flat / Villa no:									
Supplier:	R6 Infra			Slab no:	Northern & southern block Tie beams casting								
Requisition nos:	20231003021			A. Estimated quantity:	30 cum								
PO nos.:	20231003028			B. Requisition quantity:	30 cum								
Sign of Security:	Sign of Admin		Quantity poured	C. Actual quantity poured	8m3 used on (03-10-23), 14 m3 on (09-10-23)								
Details of RMC pour			D. Difference (C-A)	8 m3									
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of start of pour	Time of end of pour	Quantity poured (Cum)	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	09-10-2023	8:40	8:50	10:16	7m3	2770	16,800	17,690	-890				
2	09-10-2023	13:10	13:20	14:16	7m3	2772	16,800	17,950	-1,150				
3													
4													
					Total		33,600	35,640	-2,040				
Remarks		Balanced quantity to be delivered later											

Note: 1. Report to be sent on a daily basis to purchase@modiproproperties.com and report-audit@modiproproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.