

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Slab 8
Requisition nos.:	182337	A. Estimated quantity:	280 m3
PO nos.:	20221202002	B. Requisition quantity:	280 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	133 m3
Sign of Project Manger		D. Difference (C-A)	147 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06.12.22	07:55	08:20	08:25	6.5 cum	1539	15600	15690	-	-	-	-
2.	06.12.22	08:25	08:45	08:50	6.5 cum	1540	15600	15720	-	-	-	-
3.	06.12.22	08:30	09:00	09:05	6.5 cum	1541	15600	15870	-	-	-	-
4.	06.12.22	09:00	09:25	09:30	6.5 cum	1542	15600	15590	-10	-15	-	-
5.	06.12.22	09:25	09:50	09:55	8.5 cum	1543	20400	20900	-	-	-	-
6.	06.12.22	09:45	10:05	10:10	8.5 cum	1544	20400	20850	-	-	-	-
7.	06.12.22	10:00	10:25	10:30	6.5 cum	1545	15600	15820	-	-	-	-
8.	06.12.22	10:25	10:50	10:55	6.5 cum	1546	15600	15950	-	-	-	-
9.	06.12.22	10:50	11:15	11:20	6.5 cum	1547	15600	15780	-	-	-	-
10.	06.12.22	11:10	11:30	11:35	6.5 cum	1548	15600	15910	-	-	-	-
11.	06.12.22	11:30	11:55	12:00	6.5 cum	1551	15600	15760	-	-	-	-
12.	06.12.22	11:55	12:20	12:25	6.5 cum	1550	15600	15830	-	-	-	-
13.	06.12.22	12:25	12:55	13:00	8.5 cum	1552	20400	20450	-	-	-	-
14.	06.12.22	13:00	13:30	13:35	8.5 cum	1553	20400	21010	-	-	-	-
15.	06.12.22	13:40	14:20	14:25	6.5 cum	1554	15600	15640	-	-	-	-
16.	06.12.22	14:30	14:50	14:55	6.5 cum	1555	15600	15680	-	-	-	-
17.	06.12.22	15:00	15:20	15:25	7 cum	1556	16800	17090	-	-	-	-
18.	06.12.22	15:20	15:35	15:40	7 cum	1557	16800	17130	-	-	-	-
19.	06.12.22	15:40	16:20	16:25	7 cum	1558	16800	18050	-	-	-	-
Total:					133 cum							