

Tor Steel Delivery Report

Company/firm	Modi realty mallapur LLP	Test report attached	Yes	A.PO quantity (in kgs)	6395
Project	Gulmohar Residency	DCs Attached	Yes	B.Gross Vehicle Weight	18410
Block/Villa No	C Block drive way	Weighment slips attached	Yes	C.Net vehicle Weight	7030
Requisition Nos:	193564,193640	Total quantity received	yes	D.Actual Quantity delivered B-C	11380
PO Nos.	20220802001 20220813000	Close PO	yes	E.Difference (D-A)	4985
Supplier:	VASANT ENTERPRISES	Vehicle No	AP15X4044	MRN No	-
Delivery date	18.08.22	Delivery Time	3:00	Inward no	9092
Sign of Security		Sign of Admin		Sign of Project manager	
Date		Date		Date	

Details of TMT Steel Delivered-

S.No	Item	Weight of 40 ft rod in Kgs	No of rods Delivered	Calculated weigh of steel delivered
1.	8 mm	4.74	-	-
,1	10 mm	7.40	197.29	1459
3.	12 mm	10.66	-	-
4.	16 mm	18.96	-	-
5.	20 mm	29.62	-	-
6.	25 mm	46.29	86.84	4019
7.	32 mm	75.84	20.43	1549
8.	Binding wire		-	-
Total:				7027
Remarks:	DC ,Weighment slip attached and sent to HO			

Note: 1. Report to be sent to HO within two working days.2. attach original DCs test report,weighment slips,bills,Photos,etc., to this report. 2.Report must have totals calculated.3. make a separate report for every truck load received.