

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231011028	A. Estimated quantity:	30M3
PO nos.:	20231011020	B. Requisition quantity:	30M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			D. Difference (C-A)

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	12.10.2023	12:30	13:30	13:55	07m3	2815	16400	17800				
2	12.10.2023	12:45	13:30	13:55	07m3	2816	16400	17700				
3	12.10.2023	09:50	10:40	10:55	07m3	2814	16400	17600				
Total:					21m3		49200	53100				
Remarks		As per purchase order 30M3 but consumed 21M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit