

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4545 ramp bottom slab purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231018003	A. Estimated quantity:	40M3
PO nos.:	20231018015	B. Requisition quantity:	40M3
Sign of Security	Sign of Admin	C. Actual quantity poured	28M3
	<i>Meegam</i>	D. Difference (C-A)	12M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20.10.2023	09:10	10:10	10:35	07m3	2766	16800	16820				
2	20.10.2023	09:20	10:15	10:35	07m3	2767	16800	16850				
3	20.10.2023	09:35	10:30	10:55	07m3	2768	16800	16800				
4	20.10.2023	12:23	13:20	13:40	07m3	2770	16800	16760	40			
Total:					28m3		67200	64230	40			
Remarks	As per purchase order 40 M3 but consumed 28M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site