

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 column 3 purpose
Project:	Imopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231013039	A. Estimated quantity:	50M3
PO nos.:	20231013036	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	11.5M3
	Sign of Project Manager	D. Difference (C-A)	38.5M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	25.10.2023	10:50	11:40	11:58	06m3	2798	14400	14560				
2	25.10.2023	14:00	15:05	15:25	3.5m3	2801	8400	8450				
3	25.10.2023	16:33	17:30	17:55	02m3	2806	4800	4750	50			
Total:					11.5m3		27600	14656	50			
Remarks	As per purchase order 50 M3 but consumed 11.5M3 only.											

Note: 1. Report to be sent on a daily basis to jyoti@modiproperties.com and report audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site