

Site Report Material Requirement.

Company:	MMRK-LLP	Date:	28-10-2023
Site:	GHT	Prepared by:	D Devi
Report From / To	21-10-2023 to 28-10-2023	Approved by:	A Suresh
Report Date	28-10-2023		

List of items that require SKU:

List of requisitions where PO/WO not prepared after 3 working days of requisition:

Req No.	Req Date	Serial no of item in Req	Item Description	Coordinate with purchase /procurement and give reason for delay.

List of requisitions where PO/WO is prepared and items have not been received at site beyond the lead time:

PO No.	PO Date	Serial no of item in PO.	Item Description	Details of discussion with supplier & expected date of delivery
20230908008	08-09-2023	1	Nitco country Almond	Po no 20230908002 sup: SSSLP delivery on next week
20230908009	08-09-2023	1	Nitco country Rosso	Po no 20230908014 sup: SSSLP delivery on next week.
20230911031	11-09-2023	1	Nitco Bibilos	Po no 20230911028 sup: SSSLP delivery on next week.
20231012016	12-10-2023	1 to 4	UPVC Windows	Po no 20231012032 sup: Rainbow UPVC Windows & Doors delivery on next week.
20231014015	14-10-2023	1 to 5	UPVC Windows	Po no 20231014013 sup: Rainbow UPVC Windows & Doors delivery on next week.
20231014017	14-10-2023	1	Long body	Po no 20231016010 sup: Patel & Co delivery on Monday.
20231014016	14-10-2023	1	CCTV Cameras	Po no 20231016005 sup: Vision Technologies delivery on Monday.
20231017020	17-10-2023	2	Health faucet	Po no 20231018008 sup: SSSLP delivery on next week.
20231017019	17-10-2023	2	Pillar cock	Po no 20231018009 sup: SSSLP delivery on next week.
20231020002	19-10-2023	3	GI Nipple	Po no 20231020002 sup: Praful Sanitary delivery on Monday.

No. of gate passes issued this week:

From No.

To No.

Delivery van site visit on: 25-10-2023 to 28-10-2023

Items not ordered but received:

Other corrections & remarks:
material not required.

Details of steel & cement stock

Sl. No	Tor size	Wt per mtr. - kgs	Wt. for 12 mtr rod - kgs	Stock at site - no of rods	Stock at site in tons	Previous weeks stock in tons
1.	8mm	.395	4.74	0.00	0.00	0.00
2.	10mm	.617	7.404	0.00	0.00	0.00
3.	12mm	.89	10.68	0.00	0.00	0.00
4.	16mm	1.58	18.96	0.00	0.00	0.00
5.	20mm	2.47	29.64	0.00	0.00	0.00
6.	25mm	3.86	46.32	0.00	0.00	0.00
7.	32mm	6.32	75.84	0.00	0.00	0.00
8.	Binding wire	-		0.00	0.00	0.00
OPC stock		OPC last weeks stock		PPC/PSC stock	220	PPC/PSC last weeks stock
Details		Prepared by		Project Manager		
Sign		D Devi		A Suresh		
Date		28-10-2023		28-10-2023		

Notes: 1.For missing SKUs send email to procurement@modiproperties.in and post on purchase construction viber group. 2. Send this report to purchase@modiproperties.com, janaki@modiproperties.com and rajikumam@modiproperties.com on every Saturday. 3. PM shall not leave the site without sending this

draft.remarks on req. details report fromsite ver8 dt 27-07-2021

APPROVED BY
A SURESH
PROJECT MANAGER