

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Slab 10
Requisition nos.:	182411	A. Estimated quantity:	250 m3
PO nos.:	20230123014	B. Requisition quantity:	250 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	109.5 m3
		D. Difference (C-A)	140.5 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	14.02.23	07:55	08:20	08:25	8 cum	2087	19200	19600			-	-
2.	14.02.23	08:25	08:45	08:50	6 cum	2088	14400	14520			-	-
3.	14.02.23	08:30	09:00	09:05	8 cum	2089	19200	19360			-	-
4.	14.02.23	09:00	09:25	09:30	6.5 cum	2090	15600	15680			-	-
5.	14.02.23	09:25	09:50	09:55	6 cum	2091	14400	14540			-	-
6.	14.02.23	09:45	10:05	10:10	6 cum	2092	14400	14580			-	-
7.	14.02.23	10:00	10:25	10:30	8.5 cum	2093	20400	20850			-	-
8.	14.02.23	10:25	10:50	10:55	6.5 cum	2094	15600	15740			-	-
9.	14.02.23	10:50	11:15	11:20	8.5 cum	2095	20400	20640			-	-
10.	14.02.23	11:10	11:30	11:35	6 cum	2096	14400	14500			-	-
11.	14.02.23	11:30	11:55	12:00	8 cum	2098	19200	19490			-	-
12.	14.02.23	11:55	12:20	12:25	6 cum	2100	14400	14660			-	-
13.	14.02.23	12:25	12:55	13:00	6 cum	2102	14400	14440			-	-
14.	14.02.23	13:00	13:30	13:35	4 cum	2103	9600	9860			-	-
Total:					94 cum							
Remarks	Balance quantity to be received to site. Don't close PO.											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.