

RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Slab 10
Requisition nos.:	182411	A. Estimated quantity:	250 m3
PO nos.:	20230123014	B. Requisition quantity:	250 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	249.5 m3
		D. Difference (C-A)	0.5 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	24.02.23	07:55	08:20	08:25	6 cum	2180	14690	14400			-	-
2.	24.02.23	08:25	08:45	08:50	8 cum	2181	19610	19200			-	-
3.	24.02.23	08:30	09:00	09:05	8 cum	2182	19600	19200			-	-
4.	24.02.23	09:00	09:25	09:30	6 cum	2183	14550	14400			-	-
5.	24.02.23	09:25	09:50	09:55	6 cum	2184	14800	14400			-	-
6.	24.02.23	09:45	10:05	10:10	6 cum	2185	14770	14400			-	-
7.	24.02.23	10:00	10:25	10:30	6 cum	2186	14690	14400			-	-
8.	24.02.23	10:25	10:50	10:55	6 cum	2187	14680	14400			-	-
9.	24.02.23	10:50	11:15	11:20	8 cum	2188	19750	19200			-	-
10.	24.02.23	11:10	11:30	11:35	8 cum	2189	19790	19200			-	-
11.	24.02.23	11:30	11:55	12:00	6 cum	2190	14710	14400			-	-
12.	24.02.23	11:55	12:20	12:25	6 cum	2191	14580	14400			-	-
13.	24.02.23	12:25	12:55	13:00	6 cum	2192	14910	14400			-	-
14.	24.02.23	13:00	13:30	13:35	6 cum	2193	14810	14400			-	-
15.	24.02.23	13:00	13:30	13:35	6 cum	2194	14800	14400			-	-
16.	24.02.23	13:40	14:20	14:25	8 cum	2195	19730	19200			-	-
17.	24.02.23	14:30	14:50	14:55	8 cum	2196	19560	19200			-	-
18.	24.02.23	15:00	15:20	15:25	6 cum	2197	14640	14400			-	-
19.	24.02.23	15:20	15:50	15:55	6 cum	2198	14600	14400			-	-
20.	24.02.23	15:50	16:20	16:25	8 cum	2199	19700	19200			-	-

21.	24.02.23	15:50	16:35	16:40	6 cum	2200	14750	14400				
Total:					140 cum							
Remarks		Balance quantity to be receive to site . Don't close PO .										

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.