

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Slab 9
Requisition nos.:	182378	A. Estimated quantity:	280 m3
PO nos.:	20221227015	B. Requisition quantity:	280 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	261 m3
		D. Difference (C-A)	19 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.01.23	07:55	08:20	08:25	6.5 cum	1783	15600	15920	-	-	-	-
2.	13.01.23	08:25	08:45	08:50	6.5 cum	1784	15600	15650	-	-	-	-
3.	13.01.23	08:30	09:00	09:05	6.5 cum	1785	15600	15600	-	-	-	-
4.	13.01.23	09:00	09:25	09:30	6.5 cum	1786	15600	15680	-	-	-	-
5.	13.01.23	09:25	09:50	09:55	6.5 cum	1787	15600	15800	-	-	-	-
6.	13.01.23	09:45	10:05	10:10	6.5 cum	1788	15600	15650	-	-	-	-
7.	13.01.23	10:00	10:25	10:30	6 cum	1789	14400	14490	-	-	-	-
8.	13.01.23	10:25	10:50	10:55	6.5 cum	1790	15600	15790	-	-	-	-
9.	13.01.23	10:50	11:15	11:20	6.5 cum	1791	15600	15690	-	-	-	-
10.	13.01.23	11:10	11:30	11:35	6.5 cum	1792	15600	15690	-	-	-	-
11.	13.01.23	11:30	11:55	12:00	6.5 cum	1793	15600	15650	-	-	-	-
12.	13.01.23	11:55	12:20	12:25	6.5 cum	1794	15600	16010	-	-	-	-
13.	13.01.23	12:25	12:55	13:00	6.5 cum	1795	15600	15660	-	-	-	-
14.	13.01.23	13:00	13:30	13:35	6.5 cum	1796	15600	15990	-	-	-	-
15.	13.01.23	13:40	14:20	14:25	6.5 cum	1797	15600	15740	-	-	-	-
16.	13.01.23	14:30	14:50	14:55	6 cum	1798	14400	14560	-	-	-	-
17.	13.01.23	15:00	15:20	15:25	6.5 cum	1799	15600	15710	-	-	-	-
18.	13.01.23	15:20	15:50	15:55	6.5 cum	1800	15600	15680	-	-	-	-
19.	13.01.23	15:50	16:20	16:25	6.5 cum	1801	15600	15760	-	-	-	-
20.	13.01.23	16:25	16:45	16:50	6.5 cum	1802	15600	16010	-	-	-	-