

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT.LTD	Block No.:	Main block
Project:	Nextopolls	Flat / Villa no.:	For purpose of casting of duct slab @ SW
Supplier:	R6 Infra ✓	Slab no.:	-
Requisition nos.:	20231027007 ✓	A. Estimated quantity:	25 M3
PO nos.:	20231027006 ✓	B. Requisition quantity:	25 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21 M3
Sign of Project Manager		D. Difference (C-A)	04 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	27.10.2023	11:40	12:45	13:00	07	3037	16800	17930 ✓	-			
2.	27.10.2023	11:52	13:00	13:10	07	3038	16800	18040 ✓	-			
3.	27.10.2023	15:42	16:50	17:00	07	3040	16800	17730 ✓	-			
4.												
5.												
6.												
7.												
Total:					21		50400 ✓	53700 ✓	-			
Remarks	As per quantity ordered 25 M3 consumed 21 M3. ✓											

Note: 1. Report to be sent on a daily basis to purchase@modlproperties.com and report-modl@modlproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.