

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A-block
Supplier:	Cemex infra	Slab no.:	Slab 7
Requisition nos.:	182287	A. Estimated quantity:	200 cum
PO nos.:	20221103006	B. Requisition quantity:	200 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	42 cum
		D. Difference (C-A)	158 cum

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	03.11.22	16:30	16:55	17:00	7 cum	1342	16800	16900		-	-	-
2.	03.11.22	16:40	17:00	17:05	7 cum	1343	16800	16820		-	-	-
3.	03.11.22	16:55	17:20	17:25	8 cum	1344	19200	19260		-	-	-
4.	03.11.22	17:10	17:35	17:40	7 cum	1345	16800	16730	-70	-111	-	-
5.	03.11.22	17:30	17:55	18:00	7 cum	1346	16800	16740	-60	-95	-	-
6.	03.11.22	17:45	18:10	18:15	6 cum	1347	14400	14400		-	-	-
7.										-	-	-
8.										-	-	-
9.										-	-	-
10.										-	-	-
11.										-	-	-
12.												
13.												
Total:					42 cum				-130	-206		
Remarks	Balance quantity to be receive to site . Don't close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.