

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Slab 6
Requisition nos.:	182210	A. Estimated quantity:	250 m3
PO nos.:	20220927001	B. Requisition quantity:	250 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	117 m3
<i>Devraj</i>	<i>[Signature]</i>	D. Difference (C-A)	133 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	30.09.22	07:55	08:20	08:25	8 cum	1157	19200	19270	-	-	-	-
2.	30.09.22	08:25	08:45	08:50	6 cum	1159	14400	14460	-	-	-	-
3.	30.09.22	08:30	09:00	09:05	6 cum	1163	14400	14240	-	-	-	-
4.	30.09.22	09:00	09:25	09:30	5 cum	1165	12000	12140	-	-	-	-
5.	30.09.22	09:25	09:50	09:55	8 cum	1167	19200	19250	-	-	-	-
6.	30.09.22	09:45	10:05	10:10	6 cum	1168	14400	14340	-60	-93	-	-
7.	30.09.22	10:00	10:25	10:30	6 cum	1169	14400	14380	-20	-31	-	-
8.	30.09.22	10:25	10:50	10:55	6 cum	1170	14400	14280	-220	-341	-	-
9.	30.09.22	10:50	11:15	11:20	6 cum	1171	14400	14590	-	-	-	-
10.	30.09.22	11:10	11:30	11:35	8 cum	1172	19200	19240	-	-	-	-
11.	30.09.22	11:30	11:55	12:00	6 cum	1173	14400	14320	-80	-124	-	-
12.	30.09.22	11:55	12:20	12:25	6 cum	1174	14400	14410	-	-	-	-
13.	30.09.22	12:25	12:55	13:00	6 cum	1175	14400	14460	-	-	-	-
14.	30.09.22	13:00	13:30	13:35	6 cum	1176	14400	14100	-300	-466	-	-
15.	30.09.22	13:40	14:20	14:25	8 cum	1177	19200	19430	-	-	-	-
16.	30.09.22	14:30	14:50	14:55	6 cum	1178	14400	14480	-	-	-	-
17.	30.09.22	15:00	15:20	15:25	6 cum	1179	14400	14480	-	-	-	-
18.	30.09.22	15:20	15:35	15:40	8 cum	1180	19200	19460	-	-	-	-
Total:					117 cum				-680	-1055		

Remarks	Balance quantity to be receive to site . Don't close PO .

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.