

Annexure - B
RMC pour report

Company/ firm:		Block No.:	3600 lift wall concreting purpose
Project:	GV research center pvt ltd	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231026011	A. Estimated quantity:	50M3
PO nos.:	20231026015	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21M3
	Sign of Project Manager	D. Difference (C-A)	29M3

Details of RMC pour

Details of RMC pour											
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of concrete pouring	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	28.10.2023	14:20	15:10	15:30	07m3	3047	16800	17620			
2	28.10.2023	13:01	14:01	14:20	07m3	3052	16800	17380			
							</				

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles: 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site