

ADMIN-AUDIT / PURCHASE DIVISION
Advice for Credit to Supplier - Manual

Date:	01/11/2023	Prepared by	NIARENDER	Serial no.	
Supplier name	VR Infra concrete.	HO inward no.			
Firm/Company	MRMLLP	Project	GMR	HO received date	
PO/WO date	14/06/2022	PO/WO No.	89123	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0128/2022-23	24-06-22	54,600 - W	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A - Bills total (Excluding Transport & Hamali Charges):				54,600 W	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	108699, 108700		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B - Other Credits : Transportation charges				-	
Amount C - Other Debits :				-	
Amount D (D=A+B-C) - Amount to be credited to the supplier:				54,600 - W	
Amount E - PO / WO value:				67,200 - W	
Amount F - Difference (A - E):				12600 W	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO		☒ Yes ☒ No - wait for balance material ☐ Other			
Payment - due date					
Remarks: Pmt mtd received so close this Po. find bill.					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		NIARENDER			
Sign:					
Date		01/11/2023			
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Admin-Audit Division
Form for closure of purchase order - Manual

PO no.: 89173	PO date: 14/06/22	Req. no.: 193313	Advice Scan ID	
Barcoded PO available ☒ Y/ ☐ N	Invoice available original ☒ Y/ ☐ N / ☐ Copy available	POD available ☒ Y/ ☐ N		
Data required from site/engineers:				
MRN nos. related to PO				
☒ Part material received.	☐ Full material received.	☐ Material not received.		
☐ Close PO – Balance material will be re-ordered by new requisition.				
☐ Cancel PO. Material not required.	☐ Cancel PO. Material will be re-ordered by new requisition			
☐ Keep PO open. Material required.	☐ Keep PO open. Work under progress.			
Remarks by engineer:				
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide scanned copy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be scanned and sent to Ravi.				
Prepared by: Nagesh	Sign: [Signature]	Date: 31/10/23		
Data required from accounts:				
☐	Checked with E&D for receipt of bills.			
☐ Bills not received against this PO.	☐ Part bill received against this PO.	☐ All bills received against this PO.		
☐ Advance paid against this PO	Amount paid:	Date of payment:		
Details of part bill received:				
Sl. No.	Bill no.	Bill date	Bill amount	Cr. given to supplier
1.				
2.				
3.				
4.				
Remarks by Accountants:				
Prepared by: Rajalakshmi	Sign: [Signature]	Date: 31/10/23		
Notes: 1. POs/WOs issued for turnkey works - may have been processed by E&D. Check before filling the above.				
Prepared by:	Sign:	Date:		
Remarks by Ravi + details of bills to be approved:				
Sl. No.	Bill no.	Bill date	Bill amount	MRN no.
1.	0128/22-23	09/06/22	54,600 - W	108699, 108700.
2.				
3.				
4.				
5.				
Remarks: Need your approval to certified true copy to be get from supplier				
Prepared by: Ravi	Sign: [Signature]	Date: 31/10/23		
Advice by MD - action to be taken.				
☒ Get certified bill from supplier (not original).	☐ Prepare bill in SLLP for material supplied.			
☒	Thereafter, prepare advice for credit to supplier and send to Soham for processing.			
☒	Close PO	☐	Keep PO open. Material awaited	
☐	Accounts to be reconciled with supplier. Get supplier's ledger.			
Remarks:				
Approved by: Soham	Sign:	Date:		



Purchase Order

Page 1 of 1

11-10-2023 16:09:07

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details			
VR Infra Concrete SY NO 40, near nalla malla reddy engg college, kachavani sangram(v), Ghatkesar, Medchal. GSTIN 0 8309408403	Doc No	89173	193313
	Doc Date	14-06-2022	
	Quote No	NIL	
	Quote Date	14-06-2022	
	SupplyType	Supply	

Kind Attn : Mr Satyanarayana

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	IGST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	16.00	4,200.00	0.00	0.00	67,200.00
Total Order Value . . .					67,200.00
Rupees : Sixty Seven Thousand Two Hundred Only.					

Terms and Conditions :-

Specification / All items shall be of ___ brand/company

Payment Terms Within 30 days of delivery.

Tax All taxes included in above price.

Delivery Date Next Day.

Delivery Location Gulmohar Residency
Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge
Phone. Contact: Security _____, 8309938133

Penalty For Delay Nil

Transportation Included in the above price.

Warranty Nil

Advance Paid NIL

Other Terms Payment will be made only after inspection of material. Above material for E-Block Driveway tie beams casting purpose.

Completion Date NA

Measurment Nil

Security Nil

Remarks Delivery at Mallapur Contact Person Mr Ramprasad-8309938133.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **VR Infra Concrete**

Name : _____

Name : _____

Date : __/__/__

GENERAL MATERIAL

[illegible]

Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP		Block No.:	E- Block drive way
Project:	Gulmohar Residency		Flat / Villa no.:	-
Supplier:	VR INFRA		Slab no.:	Tie beams casting purpose.
Requisition nos.:	193313		A. Estimated quantity:	16M3(M20)
PO nos.:	89173		B. Requisition quantity:	16M3
Sign security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	13M3
			D. Difference (C-A)	3M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.06.22	09:40	10:23	11:00	7M3	2775	16800	17180	+380			
2.	20.06.22	15:01	16:23	17:15	6M3	2778	14400	14200	-200			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
TOTAL							31200	31380	180			
Remarks		PO to be closed.										

Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report-audit@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs (at 2,400kgs/ m3). If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Tax Invoice

VR INFRA CONCRETE H.NO 8-118, HEMA NAGAR MIYAPUR BODUPPAL, GHATKESAR MANDAL, MEDCHAL MALKAJGIRI DIST GSTIN/UIN: 36AARFV6250E1ZV State Name : Telangana, Code : 36 E-Mail : VRINFRACONCRETE@GMAIL.COM Buyer (Bill to) MODI REALTY MALLAPUR LLP 5-4-187/3 AND 4, 2ND FLOOR SOHAM MANTION, MG ROAD SECUNDERABAD GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	0128/2022-23	24-Jun-22
	Delivery Note	Mode/Terms of Payment
	Reference No. & Date.	Other References
	89173 dt. 14-Jun-22	
	Buyer's Order No.	Dated
	Dispatch Doc No.	Delivery Note Date
	Dispatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Disc. %	Amount
1	RMC M-20	38245010	13.00 CM	3,559.32	CM		46,271.18
	OUTPUT CGST @9%				9 %		4,164.41
	OUTPUT SGST @9%				9 %		4,164.41
Total			13.00 CM				Rs 54,600.00

Amount Chargeable (in words)

INR Fifty Four Thousand Six Hundred Only

E. & O.E

HSN/SAC	Taxable Value	CGST		SGST/UTGST		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	46,271.18	9%	4,164.41	9%	4,164.41	8,328.82
Total	46,271.18		4,164.41		4,164.41	8,328.82

Tax Amount (in words) : **INR Eight Thousand Three Hundred Twenty Eight and Eighty Two paise Only**

"TRUE COPY"

Company's Bank Details

A/c Holder's Name : **VR INFRA CONCRETE**

Bank Name : **ICICI BANK**

A/c No. : **132005001993**

Branch & IFS Code : **UPPAL BRANCH & ICIC0001320**

for VR INFRA CONCRETE

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice