

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Towards E block columns work purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN INFRA	Slab no.:	Towards E block columns work purpose
Requisition nos.:	20231101004	A. Estimated quantity:	80M3(M25)
PO nos.:	20231101022	B. Requisition quantity:	80M3
	Sign of Admin	C. Actual quantity poured	27M3
	Sign of Project Manager	D. Difference (C-A)	53M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.11.23	09:53	12:08	12:20	8	0068	19200	19250	+50			
2.	04.11.23	12:48	15:06	15:20	8	0071	19200	19060	-140			
3.	04.11.23	11:44	13:32	13:50	8	0073	19200	19240	+40			
4.	04.11.23	15:40	17:16	17:35	3	0077	7200	7060	-140			
5.												
6.												
7.												
8.												
9.												
10.												
Total:					27		64800	64610	-190			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY** D.C. No: **0077** Date: **04-11-2023**

Delivery Site: **MALLAPUR** Truck No: **TS08UG4352** Mode: **PUMP**

S.No:	Description	Units	Cum. Qty	Remarks
4	M 25 RMC	3	27	-

Other Documents Enclosed:

1) 2) Driver Name: **SRINIVAS REDDY** Signature:

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

INWARD

DI REALTY MALLAPUR LLP
Card No **13901** or **4/11/23**
ARN No **20230109009**

Received By: Sign

Authorized Signatory

for K N INFRA

ENGINEER'S CONCRETE

GLOBAL RMC