



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

3171

Date : 06/11/2023

To,

M/s.

STV ONE Hyderabadly. po No-20231014019

Vehicle No. :

780800 7382

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

0/ Mrs

INWARD

Inward No: 2095 Dt: 6/11/23

MRN No:

Dr.

Received By: SL

Sign: SL

CRESCENTIA LABS PVT LTD

M.R.N :- 20231106

For R6 Infra

[Signature]
Authorised Signatory

Receiver's Signature

2095

Company/ firm		Crescentia Labs Pvt Ltd			Block No:		Southern block					
Project		GV ONE			Flat / Villa no:		-					
Supplier		R6 Infra			Slab no:		Southern block slab-3 casting					
Requisition nos		20231014005			A. Estimated quantity:		780 cum					
PO nos		20231014005			B. Requisition quantity:		780 cum					
Sign of Security		Sign of			C. Actual quantity poured		360.5 cum					
		Sign of Project Manager			D. Difference (C-A)		419.5 cum					
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time after pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt (@2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	06-11-2023	6:10	6:20	7:32	7m3	3171	16,800	16,800	-			
2	06-11-2023	6:20	6:29	7:36	7m3	3011	16,800	16,880	-			
3	06-11-2023	6:35	6:44	7:40	7m3	3012	16,800	17,130	330			
4	06-11-2023	6:30	6:41	7:43	7m3	3172	16,800	16,510	-290			
5	06-11-2023	6:45	6:55	7:51	7m3	3173	16,800	17,320	520			
6	06-11-2023	6:55	7:04	8:05	7m3	3013	16,800	16,950	150			
7	06-11-2023	7:16	7:25	8:17	7m3	3015	16,800	16,780	-20			
8	06-11-2023	7:01	7:10	8:08	7m3	3014	16,800	16,910	110			
9	06-11-2023	7:20	7:30	8:27	7m3	3174	16,800	17,440	640			
10	06-11-2023	7:31	7:40	8:33	7m3	3016	16,800	16,910	110			
11	06-11-2023	7:43	7:55	9:04	7m3	3017	16,800	17,010	210			
12	06-11-2023	8:14	8:23	9:10	7m3	3018	16,800	16,930	130			
13	06-11-2023	7:40	7:52	8:58	7m3	3175	16,800	17,490	690			
14	06-11-2023	8:10	8:22	9:30	7m3	3176	16,800	20,030	3,230			
15	06-11-2023	9:59	10:08	11:30	7m3	3019	16,800	16,990	190			

16	06-11-2023	10:18	10:27	11:39	7m3	3020	16,800	17,110	310			
17	06-11-2023	10:40	10:50	11:50	7m3	3177	16,800	17,640	840			
18	06-11-2023	10:42	10:51	11:56	7m3	3021	16,800	17,110	310			
19	06-11-2023	11:00	11:10	12:04	7m3	3178	16,800	17,250	450			
20	06-11-2023	11:07	11:16	12:09	7m3	3022	16,800	16,870	70			
21	06-11-2023	11:15	11:25	12:31	7m3	3179	16,800	17,520	720			
22	06-11-2023	11:55	12:04	12:49	7m3	3024	16,800	16,610	-190			
23	06-11-2023	12:00	12:10	13:02	7m3	3180	16,800	17,830	1,030			
24	06-11-2023	12:15	12:24	13:05	7m3	3025	16,800	16,950	150			
25	06-11-2023	12:15	12:25	13:15	7m3	3181	16,800	17,660	860			
26	06-11-2023	12:35	12:44	13:40	7m3	3026	16,800	16,930	130			
27	06-11-2023	12:55	13:04	13:42	7m3	3027	16,800	17,030	230			
28	06-11-2023	13:05	13:14	13:49	7m3	3028	16,800	16,920	120			
29	06-11-2023	12:51	13:00	14:50	7m3	3182	16,800	17,590	790			
30	06-11-2023	13:25	13:34	14:20	7m3	3029	16,800	16,660	-140			
31	06-11-2023	13:45	13:54	14:36	7m3	3030	16,800	16,930	130			
32	06-11-2023	13:40	13:50	14:39	7m3	3183	16,800	17,230	430			
33	06-11-2023	14:00	14:10	14:56	7m3	3184	16,800	17,840	1,040			
34	06-11-2023	14:05	14:14	15:23	7m3	3031	16,800	16,760	-40			
35	06-11-2023	14:35	14:44	15:29	7m3	3033	16,800	16,980	180			
36	06-11-2023	14:20	14:30	15:35	7m3	3185	16,800	17,830	1,030			
37	06-11-2023	14:35	14:45	15:40	7m3	3186	16,800	17,740	940			
38	06-11-2023	14:55	15:05	16:07	7m3	3187	16,800	17,910	1,110			
39	06-11-2023	16:04	16:13	17:19	7m3	3034	16,800	16,840	40			
40	06-11-2023	16:25	16:34	17:33	7m3	3035	16,800	17,070	270			

41	06-11-2023	16:38	16:48	17:36	7m3	3036	16,800	17,050	250			
42	06-11-2023	16:50	16:59	17:44	7m3	3037	16,800	16,700	-100			
43	06-11-2023	16:50	17:00	17:50	7m3	3188	16,800	16,630	-170			
44	06-11-2023	17:05	17:15	18:11	7m3	3189	16,800	17,080	280			
45	06-11-2023	17:17	17:26	18:16	7m3	3039	16,800	16,870	70			
46	06-11-2023	17:25	17:35	18:22	7m3	3190	16,800	17,330	530			
47	06-11-2023	18:10	18:20	19:23	7m3	3191	16,800	16,680	-120			
48	06-11-2023	18:50	19:02	19:55	7m3	3192	16,800	17,040	240			
49	06-11-2023	19:25	19:34	20:34	7m3	3041	16,800	17,000	200			
50	06-11-2023	20:36	20:45	21:43	7m3	3042	16,800	16,900	100			
51	06-11-2023	21:50	21:59	22:48	7m3	3043	16,800	16,700	-100			
52	06-11-2023	23:40	23:46	0:20	3.5m3	3044	8,400	8,410	10			
				Total	360.5		8,65,200	8,83,280	-18,080			
Remarks												
Balanced quantity to be used later												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.