

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Towards b/w g&h block slab pouring use purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN INFRA	Slab no.:	Towards b/w g&h block slab pouring use purpose
Requisition nos.:	20231109035	A. Estimated quantity:	40M3(M20)
PO nos.:	20231109034	B. Requisition quantity:	40M3
	Sign of Admin	C. Actual quantity poured	30M3
	Sign of Project Manager	D. Difference (C-A)	10M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	10.11.23	17:56	20:57	21:05	7	0208	16800	16450	-350			
2.	10.11.23	18:13	21:03	21:15	7	0209	16800	16710	-90			
3.	10.11.23	18:34	21:00	21:15	7	0210	16800	16890	+90			
4.	10.11.23	20:54	22:04	22:16	7	0212	16800	17020	-220			
5.	10.11.23	22:39	23:42	24:00	2	0213	4800	4760	-40			
6.												
7.												
8.												
9.												
10.												
Total:					30		72000	71830	-170			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: **GULMOHAR RESIDENCY**

D.C. No: **0212** Date: **10-11-2023**

Delivery Site: **MALLAPUR**

S.No: Description Qty

4 M 20 RMC 7

Truck No: TS08UG7853 Mode: PUMP
Units Cum. Qty Remarks

Cum 28

Other Documents Enclosed:

1)
2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

INWARD
MODI REALTY MALLAPUR LLP

Authorised Signatory

fo K N INFRA

Ward No **13974** Dt **10/11/23**
MRN No **2023111901 11/11/23**

Received By...

Sign.....

KN INFRA

Survey No: 294, Ramapally (V), Keesara(M)
Medchal Dist - 501 301

GLOBAL RMC
ENGINEER'S CONCRETE

Email : kninfra1@gmail.com

Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY

D.C. No:

0213

Date:

10-11-2023

Delivery Site: MALLAPUR

Truck No:

TS08UG4354

Mode: PUMP

S.No: Description

Qty

Units

Cum. Qty

Remarks

5

M 20 RMC

2

Cum

30

-

Other Documents Enclosed:

1)

2)

Note: No alterations will be accepted without supplier &

Customer Signatures alongwith reasons.

Received above material in good condition

for K N INFRA

Customer Signature

Driver Name:
Signature:

B.SANTOSH

For Office use only

Authorized Signatory

INWARD
MODI REALTY MALLAPUR LLP
MRN NO 13993 dated 11/11/23
MRN NO 8083111601 11/11/23
Signature