

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	Towards E block columns work purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN INFRA	Slab no.:	Towards E block columns work purpose
Requisition nos.:	20231101004	A. Estimated quantity:	80M3(M25)
PO nos.:	20231101022	B. Requisition quantity:	80M3
	Sign of Admin	C. Actual quantity poured	66M3
	Sign of Project Manager	D. Difference (C-A)	14M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	04.11.23	09:53	12:08	12:20	8	0068	19200	19250	+50			
2.	04.11.23	12:48	15:06	15:20	8	0071	19200	19060	-140			
3.	04.11.23	11:44	13:32	13:50	8	0073	19200	19240	+40			
4.	04.11.23	15:40	17:16	17:35	3	0077	7200	7060	-140			
5.	07.11.23	08:52	12:47	13:15	8	0140	19200	19160	-40			
6.	07.11.23	12:45	15:22	15:40	4	0147	9600	9800	+200			
7.	10.11.23	08:33	10:24	01:40	8	0197	19200	19510	+310			
8.	10.11.23	17:56	09:59	12:13	8	0198	19200	18930	-270			
9.	10.11.23	11:43	13:27	13:40	8	0202	19200	19480	+280			
10.	10.11.23	14:16	18:58	19:00	3	0203	7200	7050	-150			
Total:					66		158400	158540	-140			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at

KN INFRA
Survey No: 294, Ramapally (V), Keesara(M)
Medchel Dist - 501 301

GLOBAL RMC
ENGINEERS CONCRETE

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0203	Date: 10-11-2023	
Delivery Site: MALLAPUR		Truck No: TS08UG4351	Mode: PUMP	
S.No:	Description	Units	Cum. Qty	Remarks
4	M 25 RMC	3	27	-
Other Documents Enclosed:				
1) 2)				
Note: No alterations will be accepted without signature & Customer Signatures alongwith reasons.				
Received above material in good condition				
Customer Signature		For Office use only		
		Driver Name: P.MALLESH		
		Signature:		
		fo K N INFRA		
		Authorised Signatory		

INWARD
MODI REALITY MALLAPUR LLP
Ward No. **13949** Dt. **10/11/23**
MRN No. **2023110823** 11/11/23
Received By:  Sign: 