

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings purpose
Project:	Innopolis	Fiat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231110021	A. Estimated quantity:	22M3
PO nos.:	20231110048	B. Requisition quantity:	22M3
Sign of Security	Sign of Admin	C. Actual quantity poured	25M3
	Sign of Project Manager	D. Difference (C-A)	-3M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	10.11.2023	17:10	18:10	18:35	07m ³	3161	16800	17020				
2	10.11.2023	16:38	17:30	17:55	08m ³	3251	19200	20230				
3	10.11.2023	18:45	19:40	19:55	07m ³	3252	16800	17700				
Total:					25m ³		52800	54950				
Remarks As per purchase order 22M3 but consumed 25M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@innopolis.com and report@innopolis.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site