

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 lift wall concreting purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20231026011	A. Estimated quantity:	50M3
PO nos.:	20231026015	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	07M3
	<i>Nagawany</i>	D. Difference (C-A)	43M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03.11.2023	09:00	10:05	10:20	07m3	3114	16800	17310				
Total:					07m3		16800	17310				
Remarks	As per purchase order 50M3 but consumed 07M3 only.											

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 lift wall concreting purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infa	Slab no.:	
Requisition nos.:	20231026011	A. Estimated quantity:	50M3
PO nos.:	20231026015	B. Requisition quantity:	50M3
Sign of Security	Sign of Admin	C. Actual quantity poured	13M3
	<i>Megamix</i>	D. Difference (C-A)	33M3
			14/11/2023

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	10.11.2023	14:48	15:40	15:55	03m3	3157	7200	7370				
2	10.11.2023	15:35	16:30	16:55	07m3	3159	16800	17030				
3	10.11.2023	15:57	16:50	17:05	07m3	3249	16800	17025				
Total:					17m3		40800	41425				
Remarks	As per purchase order 50M3 but consumed 17M3 only.											

Note: 1. Report to be sent on a daily basis to modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one P.O. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site