

11

DELIVERY CHALLAN

SL RMC PLANT
READY-MIX CONCRETE

Plot No. 26, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad,
Telangana - 500 062.

D.C. No.: 3045

Date: 7/11/2023

To: G.V. ONE

Post: 2023-1014-014

Vehicle No.: TS08057651

S No. Grade

PARTICULARS

Qty.

Cum.

Value

M25

7.5:1:2.5

7M3

7M3

pu

ENWARD	
Inward No: 3053	Dr: 7/11/23
MRN No:	Dr:

RECEIVED BY: [Signature] SWITLTD No. 2023110

Receiver's Signature

7001

For **SL RMC PLANT**

Handwritten Signature

Authorised Signatory

Company firm	Crecenth Labs Pvt Ltd		Block No:	Northern block								
Project	CA ONI		Flat / Villa no:	-								
Supplier	Ro Infra		Slab no:	Northern block slab-3 casting								
Requisition no	20231014005		A. Estimated quantity:	780 cum								
PO no	20231014005		B. Requisition quantity:	780 cum								
Sign of Security	Sign of Project Manager		C. Actual quantity poured	360.5 m3 used on(06-11-2023), 391 m3								
Details of RMC pour			D. Difference (C-A)	28.5 cum								
Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of delivery	Quantity poured (Cum)	Batch no. / @2400 kgs/m3	Specified wt	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in KN/m2	28 days cube test strength in KN/m2
1	07-11-2023	5:15	5:24	6:19	7m3	3045	16,800	16,890	90			
2	07-11-2023	5:30	5:40	6:25	7m3	3193	16,800	15,170	-1,630			
3	07-11-2023	5:38	5:47	6:38	7m3	3046	16,800	16,830	30			
4	07-11-2023	5:45	5:56	6:41	7m3	3194	16,800	16,840	40			
5	07-11-2023	6:00	6:10	6:53	7m3	3195	16,800	16,990	190			
6	07-11-2023	5:51	6:00	7:01	7m3	3047	16,800	16,870	70			
7	07-11-2023	6:21	6:30	7:37	7m3	3049	16,800	16,970	170			
8	07-11-2023	6:06	6:15	7:04	7m3	3048	16,800	16,650	-150			
9	07-11-2023	6:40	6:49	7:42	7m3	3050	16,800	16,530	-270			
10	07-11-2023	6:20	6:31	7:21	7m3	3196	16,800	16,550	-250			
11	07-11-2023	7:15	7:24	8:28	7m3	3051	16,800	16,980	180			
12	07-11-2023	7:25	7:35	8:45	7m3	3197	16,800	16,510	-290			
13	07-11-2023	7:55	8:04	9:05	7m3	3052	16,800	17,180	380			
14	07-11-2023	9:00	9:10	10:18	7m3	3198	16,600	16,600	-			
15	07-11-2023	9:45	9:55	10:45	7m3	3200	16,800	17,500	700			

APPROVED BY
 Sign of Project Manager

16	07-11-2023	10:00	10:10	11:05	7m3	3201	16,800	18,220	1,420				
17	07-11-2023	10:15	10:25	11:14	7m3	3202	16,800	17,430	630				
18	07-11-2023	10:11	10:20	11:16	7m3	3056	16,800	16,550	-250				
19	07-11-2023	10:35	10:46	11:33	7m3	3203	16,800	17,370	570				
20	07-11-2023	10:50	11:00	12:10	7m3	3204	16,800	17,510	710				
21	07-11-2023	11:16	11:25	12:11	7m3	3060	16,800	16,840	40				
22	07-11-2023	11:27	11:36	12:36	7m3	3061	16,800	16,860	60				
23	07-11-2023	11:15	11:25	12:33	7m3	3205	16,800	17,130	330				
24	07-11-2023	11:40	11:50	12:49	7m3	3207	16,800	18,920	2,120				
25	07-11-2023	11:55	12:05	12:38	7m3	3208	16,800	17,530	730				
26	07-11-2023	11:30	11:40	12:43	7m3	3206	16,800	18,940	2,140				
27	07-11-2023	12:23	12:33	13:26	7m3	3210	16,800	17,260	460				
28	07-11-2023	12:36	12:47	13:41	7m3	3211	16,800	17,230	430				
29	07-11-2023	12:10	12:21	14:09	7m3	3209	16,800	17,180	380				
30	07-11-2023	12:52	13:03	14:00	7m3	3212	16,800	17,450	650				
31	07-11-2023	13:15	13:24	14:11	8m3	3062	19,200	19,550	350				
32	07-11-2023	13:35	13:44	14:47	7m3	3066	16,800	16,410	-390				
33	07-11-2023	14:05	14:14	14:54	7m3	3068	16,800	17,050	250				
34	07-11-2023	13:51	14:00	14:56	7m3	3067	16,800	17,020	220				
35	07-11-2023	14:02	14:12	15:14	7m3	3213	16,800	17,700	900				
36	07-11-2023	14:24	14:34	15:51	7m3	3214	16,800	17,950	1,150				
37	07-11-2023	14:53	15:03	16:15	7m3	3215	16,800	17,460	660				
38	07-11-2023	15:16	15:26	16:25	9m3	3216	21,600	17,700	-3,900				
39	07-11-2023	15:40	15:49	16:47	8m3	3072	19,200	18,830	-370				
40	07-11-2023	15:35	15:46	16:38	7m3	3217	16,800	17,210	410				

