

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	B/W G&H Block
Project:	Gulmohar Residency	Flat / Villa no.:	Towards b/n G&h bloc drive slab purpose
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	20231125013	A. Estimated quantity:	40M3(M20)
PO nos.:	20231125013	B. Requisition quantity:	40M3
	Sign of Admin	C. Actual quantity poured	42M3
	Sign of Project Manger	D. Difference (C-A)	42M3

Details of RMC pour

Sl.	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	29.11.23	09:39	11:50	12:00	7	3393	16800	16920	+120			
2.	29.11.23	09:40	11:29	12:15	7	3394	16800	17000	+200			
3.	29.11.23	10:18	12:18	12:30	7	3395	16800	16800	0			
4.	29.11.23	10:32	12:42	13:00	7	3396	16800	16110	-690			
5.	29.11.23	11:32	13:05	13:20	7	3397	16800	16530	-270			
6.	29.11.23	12:00	13:35	14:05	7	3398	16800	16600	-200			
7.												
8.												
Total:					42 M3		100800	99960	-840			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site

Kampally(Vill), keesara (mdl)
Hyderabad - 501301,
0 686 / 9133 335 839
cemexinfra@gmail.com



CEMEX INFRA
READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: GMR MODI		D.C. No: 3394		Date: 29/Nov/23	
Delivery Site: NFC		Truck No: TS 07 UF 6885		Mode: PUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M20	7.00	Cum	14.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

26231129008

[Signature]
Authorised Signatory

for Cemex Infra

SECURITY COPY					
Customer Name: GMR MODI		D.C.No.	3394	Date :	29/Nov/23
Delivery Site: NFC		Grade :	M20	QTY	14.00
Truck No :	TS 07 UF 6885	Driver Name :	RAMESH REDDY		
Remarks :	TS 07 UF 6885				