

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Chemical block & main block
Project:	Nextopois	Flat / Villa no.:	Head room & NW 2 nd level tie beam
Supplier:	R6 Infra	Slab no.:	-
Requisition nos.:	20231121030 ✓	A. Estimated quantity:	15 M3 ✓
PO nos.:	20231121041 ✓	B. Requisition quantity:	15 M3 ✓
Sign of Security	Sign of Admin	C. Actual quantity poured	08 M3 ✓
	Sign of Project Manger	D. Difference (C-A)	07 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	22.11.2023	16:15 ✓	17:30 ✓	17:40 ✓	08 ✓	3372	19200 ✓	19420 ✓	-			
2.												
3.												
4.												
5.												
6.												
7.												
Total:					08 ✓		19200 ✓	19420 ✓				
Remarks	As per quantity ordered 15 M3 consumed 08 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m³. 7. Report must be sent within one working day 4. amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs of the site.

APPROVED BY

 RAM KISHAN
 PROJECT MANAGER