

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:		DR.NRK BIOTECH PVT LTD				Block No.:		Main	
Project:		Nextpools				Flat / Villa no.:		Lift walls purpose	
Supplier:		R6 infra				Slab no.:		-	
Requisition nos.:		20230711042				A. Estimated quantity:		50 M3	
PO nos.:		20230711059				B. Requisition quantity:		50 M3	
Sign of Security		Sign of Admin		Sign of Project Manager		C. Actual quantity poured		14 M3	
Survey		Sign of Admin		Sign of Project Manager		D. Difference (C-A)		36 M3	

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	30.07.2023	10:20	11:25	11:40	08	2016	19200	19340	-			
2.	30.07.2023	19:00	20:20	20:40	06	2020	14400	14540	-			
3.												
4.												
5.												
6.					14		33600	33880				
Total:		As per quantity ordered 50 M3 consumed 14 M3.										
Remarks												

Note: 1. Report to be sent on a daily basis to purchase @modyproperties.com and report must be prepared during pour and not later. 2. Report must be sent within one working day. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightage slips + pour reports + test reports + photographs at site.

APPROVED BY
05 AUG 2023
RAM KUSHAN
PROJECT MANAGER