

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	H block north side driveway slab purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	Cemex Infra	Slab no.:	H block north side driveway slab purpose
Requisition nos.:	20231201098	A. Estimated quantity:	60M3(M20)
PO nos.:	20231201106	B. Requisition quantity:	60M3
	Sign of Admin	C. Actual quantity poured	47.5M3
	Sign of Project Manager	D. Difference (C-A)	12.5M3

Details of RMC pour

6/12/23

06/12/23

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	05.12.23	11:08	12:56	13:10	7	2279	16800	16670	-130			
2.	05.12.23	11:16	13:32	13:30	7	2280	16800	16600	-200			
3.	05.12.23	12:02	13:56	14:10	6	2281	14400	14200	-200			
4.	05.12.23	12:16	14:35	15:05	6	2282	14400	14300	-100			
5.	05.12.23	12:37	14:42	15:20	6	2283	14400	14300	-100			
6.	05.12.23	14:21	15:05	15:30	6	3407	14400	14280	-120			
7.	05.12.23	14:40	15:36	15:55	6	3408	14400	14270	-130			
8.	05.12.23	16:10	17:08	17:20	3.5	3409	8400	8500	+100			
9.												
10.												
Total:					47.5		114000	113120	-880			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports - photographs at

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Md)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name:		G M R MODI		D.C. No:		2282		Date:		5/Dec/23	
Delivery Site:		N F C		Truck No:		TS 08 UE 5541		Mode:		PUMP	
S.No:		GRADE		Qty		Units				Cum. Qty	
4		M20		6.00		Cum		26.00		GOOD	

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name:

SRISHAILAM

Signature:

INWARD

MODI REALTY MALLAPURUP

Ward No. 14121 D0511212

for Cemex Infra

MRN NO 202320015

Authorised Signatory

RECEIVED BY...

Signature