

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Chemical and solvent blocks
Project:	Nextopols	Flat / Villa no.:	Towards tie beam use purpose
Supplier:	RDC Concrete Pvt Ltd	Slab no.:	-
Requisition nos.:	186381	A. Estimated quantity:	05 M3
PO nos.:	20220810001	B. Requisition quantity:	05 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	05 M3
		D. Difference (C-A)	-

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.08.2022	10:03	12:00	18:21	05	3357	12000	11810	190			
2.												
3.												
4.												
5.												
6.												
7.												
8.												
9.												
Total:					05		12000	11810	190			
Remarks	As per po quantity consumed 05 M3											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report.mali@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.