

Company/ firm:		Crescentia Labs Pvt. Ltd.			Block No:							
Project:		GV ONE			Flat / Villa no:							
Supplier:		R6 Infa			Slab no:		Northern block column-4 casting					
Requisition nos:		20231114009			A. Estimated quantity:		300 cum					
PO nos:		20231114023			B. Requisition quantity:		300 cum					
Sign of Security		Sign of Admin			C. Actual quantity poured		2.4 M3 used on (17-11-23), 28m3 used on (22-11-23), 54m3 used on (24-11-23), 24m3 used on (27-11-23), 37m3 used on (29-11-23), 23m3 used on (06-12-23), 14m3 used on (08-12-23), 24m3 used on (11-12-23)					
Details of RMC pour					D. Difference (C-A)		72m3					
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour at site	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	11-12-2023	11:15	11:25	12:19	8m3	3598	19,200	19,620	-420			
2	11-12-2023	13:30	13:40	14:32	8m3	3600	19,200	18,790	410			
3	11-12-2023	16:00	16:10	17:01	8m3	3603	19200	19080	120			
					Total		57600	57490	110			
Remarks		Balanced quantity to be used later										



DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

3598

Date : 11/12/23

To,

GV ONE

POND: - 20231114023

M/s.

Vehicle No. : TS30TA 4848

Thurkapally

S.No.

Grade

PARTICULARS

Qty.

Cum.

Value

1 M30

11.25

8m³

8m³

PUMP

INWARD

Inward No: 3309

Dr: 11/12/23

MRN No:

Dr:

Received By: [Signature]

Sign: [Signature]

Receiver's Signature

CRESCENTIA LABS PVT LTD

For **R6 Infra**

Authorised Signatory

M.R.N.:
20231211005