

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.: E Block	E Block part slab 0 concreting use purpose
Project:	Gulmohar Residency	Flat / Villa no.:	-
Supplier:	KN Infra	Slab no.:	E Block part slab 0 concreting use purpose
Requisition nos.:	20231214028	A. Estimated quantity:	150M3(M20)
PO nos.:	20231215001	B. Requisition quantity:	150M3
	Sign of Admin	C. Actual quantity poured	131M3
	Sign of Project Manger	D. Difference (C-A)	19M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.12.23	16:49	18:38	19:10	8	0272	19200	19410	+210			
2.	18.12.23	17:10	19:05	19:30	8	0273	19200	19060	-140			
3.	18.12.23	17:00	18:44	11:00	3	0268	7200	7030	-170			
4.	18.12.23	17:17	19:43	20:05	8	0274	19200	19280	+80			
5.	18.12.23	18:32	19:52	20:10	8	0276	19200	19200	0			
6.	18.12.23	19:26	20:19	20:40	8	0278	19200	19490	+290			
7.	18.12.23	18:58	20:05	20:20	8	0277	19200	19260	+60			
8.	18.12.23	19:57	22:59	23:05	8	0280	19200	19110	-90			
9.	18.12.23	20:13	23:13	23:30	8	0281	19200	18810	-390			
10.	18.12.23	20:17	23:35	23:55	8	0279	19200	19260	+60			
11.	18.12.23	20:28	23:44	24:05	8	0282	19200	18670	-530			
12.	18.12.23	20:40	23:55	24:15	8	0283	19200	19050	-150			
13.	18.12.23	23:32	24:17	00:25	8	0285	19200	18840	-360			
14.	19.12.23	23:59	00:44	01:05	8	0286	19200	18790	-410			

15.	19.12.23	00:04	01:08	01:20	8	0287	19200	19030	-170			
16.	19.12.23	00:19	02:19	02:35	8	0288	19200	18960	-240			
17.	19.12.23	01:43	02:49	03:05	8	0289	19200	19440	+240			
18.												
Total:					131		314400	312690	-1710			
Remarks		Po not to be closed.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at

Survey No: 294, Ramapilly (V), Keesara(M)
Medchel Dist - 501 301

Email : kninfra1@gmail.com
Ph. No: 9100999994/9100755567

DELIVERY CHALLAN

Customer Name: GULMOHAR RESIDENCY		D.C. No: 0281		Date: 18-12-2023	
Delivery Site: MALLAPUR		Truck No: TS08UG4349		Mode: PUMP	
S.No:	Description	Qty	Units	Cum. Qty	Remarks
9	M-20 RMC	3	Cum	72	-

Other Documents Enclosed: 1) 2)	For Office use only	
	Driver Name:	V.KISHAN
	Signature:	

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

INWARD
MODI REALITY MALLAPUR LLP
Ward No. **14612** Dt. **18/12/23**
80831218061 19112123
for KN INFRA
Received By.....
Authorised Signatory