

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	4500 footings pcc purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	CEMEX INFRA	Slab no.:	
Requisition nos.:	20231125016	A. Estimated quantity:	40M3
PO nos.:	20231125018	B. Requisition quantity:	40M3
Sign of Security	Sign of Admin	C. Actual quantity poured	04M3
		D. Difference (C-A)	36M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Time of poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	20.12.2023	08:03	09:03	09:20	07m3	3416	16800	16930				
2	20.12.2023	09:04	10:10	10:30	07m3	3417	16800	16830				
3	20.12.2023	09:26	10:20	10:35	07m3	3418	16800	16930				
4	20.12.2023	12:40	13:40	13:55	07m3	3419	16800	16480				
5	20.12.2023	10:40	11:30	11:55	07m3	3420	16800	16930				
Total:					35m3		84000	84100				
Remarks												
As per purchase order 40M3 but consumed 35M3 only.												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

