

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd	Block No.:	3600 column-04 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 infra	Slab no.:	
Requisition nos.:	20231211015	A. Estimated quantity:	150M3
PO nos.:	20231211019	B. Requisition quantity:	150M3
Sign of Security	Sign of Admin	C. Actual quantity poured	07M3
		D. Difference (C-A)	143M3

Details of RMC pour

Details of RMC pour						Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Batch no.						
1	21.12.2023	10:41	11:40	11:55	07m ³	3957	16800	16930			
Total:					07m ³		16800	16930			
Remarks	As per purchase order 150M ³ but consumed 07M ³ only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit