

Company/ firm:		Crescenta Labs Pvt. Ltd.				Block No:						
Project:		GV ONE				Flat / Villa no:						
Supplier:		R6 Infra				Slab no:		Northern block column-4 casting				
Requisition nos:		20231114009				A. Estimated quantity		300 cum				
PO nos:		20231114023				B. Requisition		300 cum				
Sign of Security		Sign of Admin		Sign of Project Manager		C. Actual quantity poured		24 m ³ used on (17-11-23), 28m ³ used on (22-11-23), 54m ³ used on (24-11-23), 24m ³ used on (27-11-23), 37m ³ used on (29-11-23), 23m ³ used on (06-12-23), 14m ³ used on (08-12-23), 24m ³ used on (11-12-23), 31m ³ used on (16-12-23), 20 m ³ used on (21-12-23)				
						D. Difference (C-A)		21m ³				
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	21-12-2023	8:15	8:25	8:57	8m3	3697	19,200	17,560	1,640			
2	21-12-2023	12:25	12:36	13:15	8m3	3708	19,200	18,930	270			
3	21-12-2023	17:36	17:42	18:15	4m3	3714	9,600	9460	140			
					Total		20m3	48,000	45,950	2,050		
Remarks		Balanced quantity to be used later										



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No. :

3697

Date : 21-12-2023

To,

M/s. SV one Hyderabad pvtly. po no - 20231114023

Vehicle No. : TS30TR 4848

S.No. Grade

PARTICULARS

Qty.

Cum.

Value

1
p1-30

08:26 AM

8003

8003

per cement

INWARD

Inward No: 3375

Dr: 21/12/23

MRN No.

Dr:

Received By: h

Sign: h

CRESCENTIALMS PVT LTD

Receiver's Signature

m-RN

20231221018

For **R6 Infra**

Asaf

Authorised Signatory