

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	KN Infra	Slab no.:	Slab 9 and sump slab
Requisition nos.:	20231215028	A. Estimated quantity:	40 m3
PO nos.:	20231216002	B. Requisition quantity:	40 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	40 m3
		D. Difference (C-A)	nil

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.12.23	07:55	08:20	08:25	8 cum	0476	19200	19490			-	-
2.	27.12.23	08:25	08:45	08:50	8 cum	0477	19200	19280			-	-
3.	27.12.23	08:30	09:00	09:05	8 cum	0478	19200	19520			-	-
4.	27.12.23	09:00	09:25	09:30	8 cum	0480	19200	18090			-	-
5.	27.12.23	09:35	09:55	10:05	8 cum	0481	19200	19420			-	-
6.											-	-
7.											-	-
8.											-	-
9.											-	-
10.											-	-
11.					40 cum						-	-
Total:												

Total quantity received to site . Close PO..

Remarks
Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.